



# PROPAK FIELD TEST

<i>Team</i>	<i>Date:</i>
-------------	--------------

<i>Team Member:</i>
---------------------

**Demerit: 2 demerits for each omission**

<i>For Failure to:</i>	<i>Demerit</i>
------------------------	----------------

1	Check General Condition	
---	-------------------------	--

2	Ensure that all 3 nozzles are in place	
---	--	--

3	Ensure hose is in place	
---	-------------------------	--

4	Inspect supply hose "o"-ring	
---	------------------------------	--

5	Inspect seals on female adapters (4 total)	
---	--	--

6	Ensure Flow control operates smoothly	
---	---------------------------------------	--

7	Remove fill lid, ensure tank is free of debris	
---	--	--

*if prepping for use*

8	Fill tank with appropriate foam solution	
---	--	--

9	Install lid, set selector wheel on lid to indicate type of foam	
---	---	--

10	Report to Captain	
----	-------------------	--

**Total Demerits:**

--

Signature of Judge

--