



ONTARIO MINE RESCUE
PREPARED SINCE 1929

CHEMGUARD FIELD TEST

<i>Team</i>	<i>Date:</i>
<i>Team Member:</i>	

Demerit: 2 demerits for each omission, 1 demerit for wrong order

<i>For Failure to:</i>	<i>Demerit</i>
------------------------	----------------

Before starting:

1	Check general condition	
---	-------------------------	--

2	Check fuel	
---	------------	--

3	Check oil	
---	-----------	--

4	Remove cover from front of generator	
---	--------------------------------------	--

5	Turn on master switch	
---	-----------------------	--

6	Set speed control to "Start"	
---	------------------------------	--

Electric starter

7	Raise decompression lever	
---	---------------------------	--

8	Set key to "GL" (5 seconds)	
---	-----------------------------	--

9	Set key to "Start"	
---	--------------------	--

Re-coiler start

10	Set key to "ON"	
----	-----------------	--

11	Raise and hold up the decompression lever	
----	---	--

12	Pull starter rope gently 4-5 times listening for the sound of injection	
----	---	--

13	Release decompression lever	
----	-----------------------------	--

14	Pull starter rope slowly until compression is felt	
----	--	--

15	Return starter rope slowly	
----	----------------------------	--

16	Raise decompression lever	
----	---------------------------	--

17	Pull starter rope fully with 2 hands until engine starts	
----	--	--

Shut down

18	Push speed control to the left and allow the engine to idle	
----	---	--

19	Push red "Stop" lever to the right until engine stops	
----	---	--

20	Set key and master switch to "OFF"	
----	------------------------------------	--

Total Demerits:

--

Signature of Judge

--